parakeet communities

WORKFLOW #001 · BUILD SPECIFICATION

Quickbase + FastField Build Specification

Home Ordering, Delivery & Set — Workflow #001

Version 1.1 · August 2026 · Updated: actual inspection checklists incorporated

Parakeet Communities Internal Document · Confidential

v1.0 → v1.1: Construction & Ops checklists incorporated; workflow expanded to 12 stages

Quickbase | FastField | Rent Manager | 4 FastField Forms | 12-Stage Workflow | 161 Inspection Items

Table of Contents

1. Overview 3

2. Roles Reference 3

3. Quickbase Data Model 4

3.1 Table Architecture 4

3.2 Home Orders (Master) 4

3.3 Lots 6

3.4 Workflow Tasks 7

3.5 Delivery Records 7

3.6 Construction Inspection Records 8

3.7 Ops Readiness Records 9

3.8 Listing Records 10

4. Quickbase Forms & Views 10

4.1 Forms 10

4.2 Views / Dashboards 11

5. Quickbase Automations 12

6. FastField Forms 13

6.1 Form 1: Home Delivery Confirmation 13

6.2 Form 2: Construction Inspection Checklist 15

6.3 Form 3: Ops & Sales Readiness Checklist 18

6.4 Form 4: Listing Form 21

7. Quickbase ↔ FastField Integration 21

8. Workflow Gate Rules (Hard Stops) 22

9. Build Sequence 23

10. Open Items & Decisions Needed 24

01 Overview

Purpose

This document defines the complete Quickbase and FastField build for the Home Ordering, Delivery & Set workflow. It is the **single source of truth** for the configuration. Use it to build, QA, and train staff on the system.

Version 1.1 incorporates the actual 89-item Construction Installation Checklist and 71-item Ops & Sales Readiness Checklist submitted by the field teams, expands the workflow to 12 stages, and updates the FastField form specifications to match the as-submitted documents verbatim.

Scope

Covers all 12 stages from **Infill Need Identified** through **Listed — Complete**. Rent Manager (RM) remains the system of record for asset records and financial data — this build complements RM; it does not replace it.

Out of Scope

- Rent Manager asset record creation and financial reconciliation
- Marketing execution after listing

Systems Involved

System	Role in This Workflow
Quickbase	Workflow engine, status tracking, task assignment, internal notifications, gate enforcement
FastField	Field-capture forms (delivery, construction inspection, ops readiness, listing) — mobile, works offline, syncs to QB
Rent Manager	System of record for asset data and issue tracking — referenced, not replaced
Microsoft 365 / Teams	Notification delivery for automated alerts
Claude (via Ops Coordinator)	Invoice extraction support for Ops Coord (Melanie)

02 Roles Reference

Role	Abbreviation	Name / Person	QB Access Level
Director of Sales & Marketing	Sales	Process Owner	Full Edit
Asset Management / RM Admin	Asset Mgmt	Justin	Full Edit
Operations Coordinator	Ops Coord	Melanie	Edit (assigned tasks)
Facility Manager	Facility Mgr	—	Edit (assigned tasks)
Operations	Ops	—	Edit (assigned tasks)
Construction	Construction	John Clark	Full Edit
Community Manager / Sales Rep	Comm Mgr	—	Edit (assigned tasks)
Accounting	Accounting	—	Edit (assigned tasks)

System Administration	Sys Admin	–	Admin

03 Quickbase Data Model

3.1 Table Architecture

The build uses a relational, multi-table model. Each table has a specific job, linked so that one home order record drives all downstream tasks and forms. Every child table links back to Home Orders as its parent.

#	Table Name	Purpose
1	**Home Orders**	Master record for each home – one record per home; spine of the entire workflow
2	**Lots**	Reference table for all lots across all communities; populated once and maintained
3	**Workflow Tasks**	Child records tracking every assigned task per home order; drives daily accountability
4	**Delivery Records**	FastField delivery form data, linked to Home Order; created on FastField Form 1 sync
5	**Construction Inspection Records**	FastField Construction checklist data, linked to Home Order; technical sign-off by Construction
6	**Ops Readiness Records**	FastField Ops & Sales readiness checklist data; show-readiness confirmation after Construction sign-off
7	**Listing Records**	FastField listing form data, linked to Home Order; triggers Listed – Complete stage

3.2 Table: Home Orders (Master)

The spine of the entire workflow. Every other table links back to it. One record = one home. Controls the 12-stage Workflow Stage field that governs all automation triggers and gate rules.

Field Name	Field Type	Options / Notes	Req.	Who Enters
Identity & Property				
Record ID#	Auto-number	System generated	AUTO	System
Home Order #	Formula-Text	Auto-formatted – e.g. HO-2026-001	AUTO	System
Community / Property	Text – Multiple Choice	Dropdown of all Parakeet communities (see Open Item O4)	YES	Sales
Lot Number	Relationship → Lots	Linked to Lot record	YES	Sales
Infill Reason	Multiple Choice	Occupied Lot Turnover / Vacant Lot / Demo Lot	YES	Asset Mgmt
Date Created	Date	Auto-set on record creation	AUTO	System
Created By	User	Auto-set	AUTO	System
Manufacturer & Home Details				
Manufacturer	Multiple Choice	Cavco / Clayton / Skyline / Champion / Other (see O5)	YES	Sales
Floor Plan Name	Text		YES	Sales

Model	Text		No	Sales
Production Line	Text		YES	Sales
Home Type	Multiple Choice	Single Wide / Double Wide / Triple Wide	YES	Asset Mgmt
Setup Type	Multiple Choice	Piers / Runners / Full Slab / Stem Wall	No	Construction
Dimensions	Text	e.g. 16x76	No	Asset Mgmt
Square Footage	Numeric		No	Asset Mgmt
Bedrooms	Numeric		No	Asset Mgmt
Bathrooms	Numeric – Decimal		No	Asset Mgmt
Serial Number	Text	⚠ Must be entered before Delivery Scheduled stage (Gate G5)	GATE	Asset Mgmt
Dates & Timeline				
Order Date	Date		YES	Sales
Online Date	Date	When home enters production — from manufacturer	No	Sales
Offline Date	Date	When home leaves production — from manufacturer	No	Sales
Estimated Delivery Date	Date		No	Construction
Actual Delivery Date	Date	Set at delivery confirmation	No	Construction / Ops
Set Date	Date		No	Construction
Construction Inspection Date	Date	Date Construction checklist completed; auto-set on record sync	AUTO	System
Ops Readiness Date	Date	Date Ops & Sales readiness checklist completed	AUTO	System
Listing Date	Date	Auto-set when Listing Records record is created	AUTO	System
Financial				
Purchase Price	Currency		YES	Accounting
Purchase Date	Date		YES	Accounting
Floorplan Line	Text	Lender / line info	No	Accounting
Loan Number	Text		No	Accounting
Loan Amount	Currency		No	Accounting
Lender	Text		No	Accounting
Insurance Carrier	Text		No	Accounting
Insurance Policy #	Text		No	Accounting

Status & Stage				
Workflow Stage	Multiple Choice	12-stage list below — controlled by automations & gates	YES	System / Sales
Status	Multiple Choice	Active / On Hold / Cancelled	YES	Sales
Storage Required?	Checkbox	Triggers Automation A5 when checked	No	Construction
Storage Location	Multiple Choice	On Lot / Manufacturer / Community / Other	COND	Construction
Storage Start Date	Date	Conditional on Storage Required = Yes	COND	Construction
Lot Fit Issue?	Checkbox	Flag if delivered home does not fit lot — triggers hard-stop A9	No	Construction
Rent Manager Cross-Reference				
RM Asset Record #	Text	Manual cross-reference to RM — not replicated, just linked	No	Asset Mgmt
RM Unit #	Text		No	Asset Mgmt
Notes & Audit				
Internal Notes	Text – Multi-line	Running notes — any role can add	No	Any
Last Updated	Date/Time	Auto on any save	AUTO	System
Last Updated By	User	Auto on any save	AUTO	System

Workflow Stage Values (12 stages)

1. Infill Need Identified | 2. Lot Due Diligence | 3. Home Selected | 4. Order Placed | 5. File & Asset Setup | 6. In Production | 7. In Storage ★ | 8. Delivery Scheduled | 9. Delivered | 10. Home Set & Construction Inspection | 11. Ops & Sales Readiness | 12. Listed — Complete

★ Stage 7 (In Storage) is conditional — activated only when Storage Required = Yes. Skip directly from Stage 6 → 8 for homes going directly to the lot.

3.3 Table: Lots

Reference table. Populated once per lot; maintained as lot status changes. Pre-populate with all community lots before go-live.

Field Name	Field Type	Notes
Lot ID	Auto-number	Primary key
Community	Multiple Choice	Must match Home Orders community dropdown
Lot Number	Text	Unique within each community
Lot Status	Multiple Choice	Available / Occupied / Reserved / Demo
Buildable Envelope	Text	Max home dimensions that can fit the site
Door Swing	Text	Door orientation notes for placement planning

Electrical Details	Text	Panel capacity, service notes
Water / Sewer Available	Checkbox	Confirms utilities are in place
Site Survey Completed	Checkbox	Gate G2 dependency — must be checked before Home Selected
Site Survey Upload	File Attachment	PDF or image of completed survey
Notes	Text – Multi-line	Site-specific notes for field staff

3.4 Table: Workflow Tasks

One record per task per home order. Each stage transition auto-generates its standard task set via automations A1–A3, A5, A7–A8, A10, A12.

Field Name	Field Type	Notes
Task ID	Auto-number	Primary key
Home Order	Relationship → Home Orders	Parent link — always required
Task Name	Text	Auto-populated by automation templates
Task Category	Multiple Choice	Due Diligence / Order / Setup / Delivery / Inspection / Readiness / Listing
Assigned To	User	QB user account; auto-set by automation
Assigned Role	Multiple Choice	Mirrors roles list in Section 2
Due Date	Date	Auto-populated from Order Date offset by automation rule
Status	Multiple Choice	Not Started / In Progress / Complete / Blocked
Completed Date	Date	Set when Status changes to Complete
Completion Notes	Text – Multi-line	Optional context on completion or resolution
Required Before Next Stage	Checkbox	Gate enforcement flag — checked tasks must be Complete before stage advances

3.5 Table: Delivery Records

Populated by FastField Form 1 (Home Delivery Confirmation). One record per delivery. Triggers Automation A7.

Field Name	Field Type	Notes
Delivery Record ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Delivery Date	Date	Auto-populated from FastField
Received By	User / Text	Name of on-site staff
Home Visually Confirmed	Checkbox	
Serial Number Photo	File Attachment	Camera capture — required
Serial Number Confirmed	Text	Typed on-site from VIN plate
Video Uploaded	Checkbox	

Photos Uploaded	File Attachment	Multiple — minimum 5 required
Photo Count	Numeric	Minimum 5 validated in FastField before submit
Exterior Checklist Completed	Checkbox	Passes/fails from FastField Section D
Exterior Checklist File	File Attachment	FastField exports checklist as PDF
Lot Fit Confirmed	Checkbox	Synced from FastField Section E
Delivery Notes	Text – Multi-line	
Submitted Via	Text	Auto-populated: "FastField"
Submission Timestamp	Date/Time	Auto on sync

3.6 Table: Construction Inspection Records

Populated by FastField Form 2 (Construction Inspection Checklist). Represents the technical sign-off by Construction before handoff to Operations. One record per home. Triggers Automation A10 (pass) or A11 (fail).

Field Name	Field Type	Notes
Inspection Record ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Inspection Date	Date	
Inspected By	User / Text	Director of Construction or designated inspector
Setup Type	Multiple Choice	Piers / Runners / Full Slab / Stem Wall
City / State	Text	
Section Scores (per section: Pass Count / Fail Count — calculated from FastField)		
Roof — Items Pass / Fail	Numeric (×2)	10 items in section
Underneath Home — Items Pass / Fail	Numeric (×2)	12 items in section
Exterior — Items Pass / Fail	Numeric (×2)	5 items in section
Home Interior — Items Pass / Fail	Numeric (×2)	27 items in section
Windows & Doors — Items Pass / Fail	Numeric (×2)	6 items in section
Electrical — Items Pass / Fail	Numeric (×2)	13 items in section
Plumbing — Items Pass / Fail	Numeric (×2)	16 items in section
Summary		
Total Items Inspected	Numeric	89 total across 7 sections
Total Pass	Numeric	Calculated sum of all section pass counts
Total Fail	Numeric	Calculated; drives A10 vs. A11 branch
Total N/A	Numeric	
All Items Pass or N/A	Checkbox	True = approved; fires A10; required for Gate G8

Items Requiring Attention	Text – Multi-line	Lists failed items and responsible party
Construction Sign-Off	Checkbox	Director of Construction must check to mark approved
Sign-Off Date	Date	
Full Inspection PDF	File Attachment	FastField form export
Submitted Via	Text	Auto: "FastField"

3.7 Table: Ops Readiness Records

Populated by FastField Form 3 (Ops & Sales Readiness Checklist). Completed *after* Construction sign-off is on file. Represents show-readiness confirmation. Triggers A12 (pass) or A13 (fail). One record per home.

Field Name	Field Type	Notes
Readiness Record ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Inspection Date	Date	
Home Type	Multiple Choice	New Delivery / Rehab / Turnover
Inspection Type	Multiple Choice	Weekly / Pre-Listing / Pre-Move-In
Construction Sign-Off On File	Checkbox	Must be Yes before submission; enforced in FastField form logic
Completed By (Facility Mgr)	User / Text	Utility & condition verification sections
Completed By (Comm Mgr / Sales Rep)	User / Text	Exterior through cleanliness sections
Section Fail Counts (for each of 10 checklist sections)		
Utility Verification – Fail Count	Numeric	10 items; rehab items 11–14 marked N/A for new delivery
Rehab Utility Verification – Fail Count	Numeric	4 items; mark N/A if new delivery
Mechanical & Safety – Fail Count	Numeric	5 items
Exterior & Curb Appeal – Fail Count	Numeric	8 items
Entry / Windows / Doors – Fail Count	Numeric	6 items
Kitchen – Fail Count	Numeric	9 items
Bathrooms – Fail Count	Numeric	7 items
Interior Presentation – Fail Count	Numeric	8 items
Cleanliness – Fail Count	Numeric	8 items
Escalation & Follow-Up – Fail Count	Numeric	7 items (excludes legacy utility alert item – see O9)
Summary		
Total Fail Count	Numeric	Sum of all section fail counts; drives A12 vs. A13

Home Ready for Listing	Checkbox	True only when all items Yes or N/A
Issue Description / Escalation Notes	Text – Multi-line	
Escalation: Regional Mgr Notified	Checkbox	
Escalation: Vendor Notified	Checkbox	
Escalation: Work Order Submitted	Checkbox	
Escalation: Follow-Up Date	Date	
Facility Mgr Sign-Off	Checkbox	
Comm Mgr / Sales Rep Sign-Off	Checkbox	
Full Readiness PDF	File Attachment	FastField form export
Submitted Via	Text	Auto: "FastField"

3.8 Table: Listing Records

Populated by FastField Form 4 (Listing Form). Triggers Automation A14 (advance to Listed – Complete) when all 7 pre-listing items = Yes.

Field Name	Field Type	Notes
Listing Record ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Listed By	User / Text	
Listing Date	Date	Auto-set at submission
Construction Inspection Approved	Checkbox	Must confirm sign-off on file
Ops Readiness Approved	Checkbox	Must confirm sign-off on file
Manufacturer Packet Confirmed	Checkbox	Placed and accessible for buyer
Insurance Active in RM	Checkbox	Active in Rent Manager
Loan Documents Uploaded to RM	Checkbox	Uploaded to Rent Manager
Serial Number Confirmed in RM	Checkbox	Confirmed in Rent Manager record
Asset Status Updated in RM	Checkbox	Set to Active in Rent Manager
All Pre-Listing Items Complete	Checkbox	Formula: all 7 above = Yes; drives Gate G9 and A14
Internal Notification Sent	Checkbox	Team notified at close-out
Notes	Text – Multi-line	

04 Quickbase Forms & Views

4.1 Forms

#	Form Name	Completed By	Key Fields	Trigger / Gate

F1	New Home Order	Sales	Community, Lot Number, Infill Reason, Manufacturer, Floor Plan, Production Line, Order Date	Creates Home Order record + auto-generates Stage 1–2 task set (A1)
F2	Lot Due Diligence Entry	Ops / Construction	All Lots table fields pre-linked to lot record	Must be complete before advancing to Home Selected (Gate G2)
F3	Home Details & Asset Setup	Asset Mgmt / Sales	Model, Setup Type, Dimensions, Sqft, Bed/Bath, Home Type, RM Asset Record #, Purchase Price, Purchase Date	Serial number entered here when available from manufacturer
F4	Date Management	Sales	Online Date, Offline Date, Estimated Delivery Date	Any save triggers department-wide date change notification email (A4)
F5	Storage Entry	Construction	Storage Required, Storage Location, Storage Start Date	Conditional — only surfaced when Storage Required is checked; triggers A5
F6	Delivery Coordination	Construction	Estimated Delivery Date (update), delivery vendor notes, assigned receiver	Stage advances to Delivery Scheduled; serial number warning A8 fires if blank
F7	Post-Delivery Asset Update	Asset Mgmt	Actual Delivery Date, delivery documentation status, RM status update confirmation, Lot Fit Issue flag	If Lot Fit Issue = checked, fires hard-stop A9
F8	Insurance & Loan Entry	Accounting	Floorplan Line, Loan Number, Loan Amount, Lender, Insurance Carrier, Insurance Policy #	Gate G4 dependency — Accounting task must be Complete before stage advances
F9	Set & Utility Coordination	Construction	Set Date, utility accounts confirmed live, construction inspection initiation	Records set completion; Construction Inspection (FastField Form 2) initiated from here
F10	Pre-Listing Final Gate	Sales	All 7 pre-listing checklist items (checkboxes): Construction Inspection Approved / Ops Readiness Approved / Manufacturer Packet / Insurance / Loan Docs / Serial # in RM / Asset Status	Hard stop — record cannot advance to Listed — Complete until all 7 confirmed (Gate G9)

4.2 Views / Dashboards

#	View Name	Type	Description	Access
V1	Pipeline Board	Kanban	All active Home Orders by Workflow Stage. Color-coded: green = on track, yellow = approaching due date, red = overdue or blocked	All roles
V2	My Tasks	Filtered Table	Each user sees only tasks assigned to them, sorted by due date ascending	All roles (auto-filtered per user)
V3	Sales Master Tracker	Table (inline edit)	All active home orders with key date columns: Online, Offline, Delivery, Set, Inspection, Listing. Inline-editable for fast updates	Sales, Management

V4	Overdue / Blocked Tasks	Filtered Table	Any task past due date OR with Status = Blocked. Alert view for daily management review	Management, Sales
V5	Storage Aging Report	Filtered Table	All homes currently in storage. Calculated field: Days in Storage. Auto-flags records older than 30 days in red (triggers A6)	Construction, Sales, Management
V6	Accounting Tracker	Filtered Table	All home orders with financial fields (Purchase Price, Loan, Insurance). Filterable by homes needing financial action	Accounting, Management

05 Quickbase Automations

#	Trigger	Action	Recipient(s)	Notes
A1	New Home Order record created	Create Stage 1–2 task set (lot review, infill identification, Sales notification)	Assigned roles	Auto-populate due dates from Order Date
A2	Stage advances to Home Selected	Create Stage 3–4 task set (order sign-off, Accounting setup)	Sales, Accounting	
A3	Stage advances to Order Placed	Create Stage 5 task set (file creation, asset setup, RM entry)	Sales, Asset Mgmt, Ops Coord	
A4	Online Date, Offline Date, or Estimated Delivery Date changed	Send date change notification email to all departments using standard template	Regional, Ops, Accounting, Asset Mgmt, Construction	Template to be drafted — see Open Item O8
A5	Storage Required = checked	Create storage-tracking task; flag record with storage stage; notify team	Construction, Asset Mgmt	Activates Stage 7 (In Storage) if applicable
A6	Storage days > 30 (daily scheduled check)	Send storage aging alert for each overdue home in storage	Construction, Sales, Ops	View V5 also flags in red
A7	Delivery Records child record created (FastField Form1sync)	Advance stage to Delivered; create post-delivery task set	Asset Mgmt, Accounting, Sales	Post-delivery tasks: asset update, RM cross-reference, accounting entry
A8	Serial Number field is blank when stage reaches Delivery Scheduled	Send warning: serial number missing — Sales must follow up with manufacturer	Sales, Asset Mgmt	Hard warning; flag persists daily until resolved (Gate G5 blocks delivery)
A9	Lot Fit Issue = checked	Send immediate alert; hard-block stage advancement; no set coordination until resolved	Sales, Asset Mgmt, Accounting	Must be unchecked (new lot confirmed) before workflow continues
A10	Construction Inspection Records record created AND All Items Pass or N/A = true	Advance stage to Ops & Sales Readiness; notify Facility Manager and Comm Mgr	Facility Mgr, Comm Mgr, Sales	Requires Gate G8 conditions met
A11	Construction Inspection Records record created AND Total Fail > 0	Create remediation task; notify Construction; block stage advancement	Construction	Stage stays at Home Set & Construction Inspection until all items resolved

A12	Ops Readiness Records record created AND Home Ready for Listing = true	Advance stage to pre-listing; create final listing task for Sales	Sales, Asset Mgmt	
A13	Ops Readiness Records record created AND Total Fail > 0	Create remediation task; notify relevant role; block stage advancement	Ops, Construction, Sales	Stage stays at Ops & Sales Readiness until all items resolved
A14	Listing Records record created AND all 7 pre-listing items = Yes	Advance stage to Listed – Complete; send team-wide completion notification	All roles	Final process close-out – workflow complete for this home

LEGEND:

GREEN = standard automation | RED = alert or hard-stop that blocks stage advancement

06 FastField Forms

ABOUT FASTFIELD INTEGRATION

FastField forms are used for field capture only – on-site, mobile, offline-capable. Form data syncs to Quickbase via webhook on submission, creating the corresponding child record automatically. Each form includes a Home Order # field as the key linking value. Four forms cover this workflow.

6.1 Form 1: Home Delivery Confirmation

When Used	At time of home delivery, on-site at the community lot
Completed By	Construction or Operations – whoever is physically present to receive the home
QB Table Target	Delivery Records – creates one child record per delivery; triggers Automation A7

Section A – Home Identification

Field	Input Type	Notes
Home Order #	Text	**Key match field** – must be entered accurately to link to QB record
Community Name	Text	
Lot Number	Text	
Delivery Date	Date	Auto-populated with today
Received By	Text / Signature	Name or digital signature of on-site staff

Section B – Serial Number Verification

Field	Input Type	Notes
Serial Number	Text	Typed on-site from VIN plate
Serial Number Photo	Camera Capture	Required – photo of VIN/serial plate
Serial Number matches record?	Multiple Choice	Yes / No / Not Yet Verified

Section C — Photo & Video Documentation

Field	Input Type	Notes
Home Video Uploaded	Yes / No	Walk-around video
Photo 1: Front of Home	Camera Capture	Required
Photo 2: Rear of Home	Camera Capture	Required
Photo 3: Left Side	Camera Capture	Required
Photo 4: Right Side	Camera Capture	Required
Photo 5: VIN Plate	Camera Capture	Required
Additional Photos	Camera Capture	Optional — multiple allowed for damage documentation

Section D — Exterior Condition Checklist

RESPONSE FORMAT:

Pass / Fail / N/A — a Notes field appears when item = Fail.

#	Assessment Item	Response
1	Roof condition	Pass / Fail / N/A
2	Siding condition — damage-free	Pass / Fail / N/A
3	Windows intact	Pass / Fail / N/A
4	Doors intact	Pass / Fail / N/A
5	Steps / landing present	Pass / Fail / N/A
6	Tow hardware removed	Pass / Fail / N/A
7	Blocking visible	Pass / Fail / N/A
8	Utility connections accessible	Pass / Fail / N/A
9	Visible transport damage (flag if present)	Pass / Fail / N/A

Section E — Lot Fit Confirmation

Field	Input Type	Notes
Home fits intended lot as planned?	Yes / No	If No: immediately triggers QB Alert Automation A9 (hard stop)
Describe fit issue (if No)	Text – Multi-line	Conditional — only visible when answer is No

Section F — Submission

Field	Input Type	Notes
Submitted By	Auto-user / Signature	
Submission Date/Time	Date/Time	Auto-populated at submit
Notes / Comments	Text – Multi-line	Any final delivery notes

6.2 Form 2: Construction Inspection Checklist (89 Items)

When Used	After home is set — before handoff to Operations. Technical sign-off on structural installation, mechanical systems, and code compliance
Completed By	Director of Construction or designated inspector
Requirement	Every item must be Yes or N/A. Any No requires a written note and resolution before sign-off is given
QB Table Target	Construction Inspection Records — triggers A10 (all pass) or A11 (any fail)

Header Fields

Field	Input Type
Home Order # (lookup)	Text — key match field
Property / Community	Text
Lot #	Text
Home Model	Text
Serial Number (S/N)	Text
City / State	Text
Type of Setup	Multiple Choice: Piers / Runners / Full Slab / Stem Wall
Inspected By	Text
Date	Date — auto-populated

ALL 89 ITEMS BELOW:

Response = Yes / No / N/A + Notes / Observations field (displayed on every item). This is the verbatim checklist from the Construction team-submitted document.

#	Assessment Item	Response
ROOF — Structural Integrity & Installation (10 items)		
1	All shingles properly installed	Yes / No / N/A
2	All debris removed from roof	Yes / No / N/A
3	Ridge vent installed properly: peaked, nailed, and sealed	Yes / No / N/A
4	Close-up felt not over tar tabs	Yes / No / N/A
5	No exposed fasteners	Yes / No / N/A
6	All shingles and vents are damage-free	Yes / No / N/A
7	Eaves and fascia are straight	Yes / No / N/A
8	Windbreaker holes are tarred	Yes / No / N/A
9	Vents, boots, flues, and extensions are secured and sealed properly	Yes / No / N/A
10	Shingle flashing properly installed	Yes / No / N/A
UNDERNEATH HOME — Structure, Blocking & Mechanical Runs (12 items)		
11	Main beam, centerline, and perimeter are properly blocked	Yes / No / N/A
12	Marriage line seal properly secured	Yes / No / N/A
13	Wedges are tight	Yes / No / N/A

14	A/C ducts properly suspended, attached, and installed	Yes / No / N/A
15	Sewer crossovers connected and leak-free	Yes / No / N/A
16	Sewer drain pipes properly sloped and fully installed	Yes / No / N/A
17	Water crossovers connected and leak-free	Yes / No / N/A
18	Bottom board is damage-free; any repairs taped and stapled	Yes / No / N/A
19	Windows / ext / doors properly blocked	Yes / No / N/A
20	Electrical crossovers connected	Yes / No / N/A
21	Dryer vent installed and vented to outside	Yes / No / N/A
22	Access board reinstalled after inspection	Yes / No / N/A
EXTERIOR — Structural & Transportation Damage Check (5 items)		
23	Close-up boards properly fastened	Yes / No / N/A
24	Lap siding properly installed and damage-free	Yes / No / N/A
25	Close-up exterior siding properly installed	Yes / No / N/A
26	Exterior transportation damage-free	Yes / No / N/A
27	GFI covers and hose bibbs are damage-free	Yes / No / N/A
HOME INTERIOR — Installation Quality (27 items)		
28	Mate line doors and baseboard installed	Yes / No / N/A
29	Floors inspected for squeaks	Yes / No / N/A
30	Loose trim secured	Yes / No / N/A
31	Wall panels inspected for blemishes, cuts, and damage	Yes / No / N/A
32	Ceilings inspected throughout home	Yes / No / N/A
33	Countertops inspected for damage and caulking	Yes / No / N/A
34	Self-edge inspected for damage and caulking	Yes / No / N/A
35	Appliances unpacked, level, and inspected for damage	Yes / No / N/A
36	Cabinet doors inspected and adjusted	Yes / No / N/A
37	Cabinet doors touched up if needed (putty, stain)	Yes / No / N/A
38	Cabinet drawers inspected and adjusted	Yes / No / N/A
39	Cabinet drawers touched up if needed (putty, stain)	Yes / No / N/A
40	Face frames inspected for damage	Yes / No / N/A
41	Face frames touched up if needed (putty, stain)	Yes / No / N/A
42	Cabinet tops inspected for protruding nails, screws, cleanliness	Yes / No / N/A
43	Shelves correct size and mounted properly to wall	Yes / No / N/A
44	Fiberglass tub and showers inspected for chips or damage	Yes / No / N/A
45	Caulk shower and tubs as needed	Yes / No / N/A
46	Toilets and seats not cracked or scratched	Yes / No / N/A
47	Toilet properly bolted to the floor	Yes / No / N/A
48	Faucet fixtures and sinks are damage-free	Yes / No / N/A
49	Faucet fixtures and sinks are properly installed	Yes / No / N/A
50	Lavatory, shower, and hose bibb faucets function correctly	Yes / No / N/A
51	Can lights inspected for securement	Yes / No / N/A
52	Overhead ducts operating properly	Yes / No / N/A
53	Ship-loose vinyl flooring installed across mate line	Yes / No / N/A
54	Riser cavity properly connected and sealed	Yes / No / N/A

WINDOWS & DOORS — Operation & Security (6 items)		
55	Interior doors operational, hardware properly installed	Yes / No / N/A
56	Exterior doors operational, screens and storm door installed	Yes / No / N/A
57	Locks and keys operational	Yes / No / N/A
58	Windows operational, screens installed, blinds functional	Yes / No / N/A
59	Interior doors squared with casing aligned	Yes / No / N/A
60	Interior doors caulked and painted if needed	Yes / No / N/A
ELECTRICAL CHECK (13 items)		
61	Switch plates and receptacles straight	Yes / No / N/A
62	Panel box and breakers inspected	Yes / No / N/A
63	GFI breakers operate properly	Yes / No / N/A
64	All receptacles operate properly	Yes / No / N/A
65	All light switches operate properly	Yes / No / N/A
66	All can lights operate properly	Yes / No / N/A
67	Refrigerator operating properly	Yes / No / N/A
68	Range operating properly	Yes / No / N/A
69	Dishwasher operating properly	Yes / No / N/A
70	Water heater operating properly	Yes / No / N/A
71	Smoke detectors tested and function properly — spacer removed	Yes / No / N/A
72	All bath fans functional	Yes / No / N/A
73	Whole-house vent fan functional	Yes / No / N/A
PLUMBING CHECK (16 items)		
74	Pressure test all water lines	Yes / No / N/A
75	Adjust all commodes	Yes / No / N/A
76	Clean out all faucet aerators	Yes / No / N/A
77	Check all P-traps for leaks	Yes / No / N/A
78	Check all fresh water lines for leaks	Yes / No / N/A
79	Check under all sinks and tub/showers with accesses for leaks	Yes / No / N/A
80	Check commodes for leaks — flush to test	Yes / No / N/A
81	Check dishwasher for leaks	Yes / No / N/A
82	Check icemaker line for leaks	Yes / No / N/A
83	Check hose bibbs for leaks	Yes / No / N/A
84	Check water heater for leaks	Yes / No / N/A
85	Proper start of water heater per manufacturer's instructions	Yes / No / N/A
86	Inspect water heater compartment for cleanliness	Yes / No / N/A
87	Ensure all access doors work properly	Yes / No / N/A
88	Access doors closed back up after inspection	Yes / No / N/A
89	Sewer function test complete — home sinks brought to flood level	Yes / No / N/A

Sign-Off Section

Field	Input Type	Notes
Outcome	Multiple Choice	Approved — All Items Confirmed (all Yes or N/A) / Items Requiring Attention (see notes)

Items Requiring Attention	Text – Multi-line	Describe item and note responsible party
Director of Construction Signature	Signature	Digital capture – required before submission
Sign-Off Date	Date	Auto-populated at submit

6.3 Form 3: Ops & Sales Readiness Checklist (71 Items)

When Used	After Construction sign-off is confirmed on file. Pre-listing show-readiness verification
Completed By	Facility Manager (Utility Verification, Rehab Utility, Mechanical, Escalation sections) + Community Manager / Sales Rep (Exterior through Cleanliness sections)
Requirement	Construction sign-off must be on file before checklist is started. Physically verify every item – if it has not been checked, it is not confirmed
QB Table Target	Ops Readiness Records – triggers A12 (all pass) or A13 (any fail)

Header Fields

Field	Input Type
Home Order # (lookup)	Text – key match field
Property / Community	Text
Home / Unit #	Text
Home Type	Multiple Choice: New Delivery / Rehab / Turnover
Inspection Type	Multiple Choice: Weekly / Pre-Listing / Pre-Move-In → for this workflow, select Pre-Listing
Construction Sign-Off on File?	Yes / No – must be Yes to proceed; enforced in form logic
Completed By (Facility Mgr)	Text
Completed By (Comm Mgr / Sales Rep)	Text
Date	Date – auto-populated

ALL 71 ITEMS BELOW:
Response = Yes / No / N/A + Notes / Observations field. This is the verbatim checklist from the Ops & Sales team-submitted document.

#	Assessment Item	Response
UTILITY VERIFICATION – Physically confirmed; no assumptions (10 items)		
1	Water service is active	Yes / No / N/A
2	All faucets tested and flowing properly	Yes / No / N/A
3	Toilets flushed and functioning	Yes / No / N/A
4	No visible plumbing leaks anywhere in home	Yes / No / N/A
5	No standing water present inside or outside	Yes / No / N/A
6	Power service is active	Yes / No / N/A
7	Interior lights tested and functioning throughout	Yes / No / N/A

8	Outlets functioning — spot check completed	Yes / No / N/A
9	Main breaker inspected and switched ON	Yes / No / N/A
10	Meter physically verified	Yes / No / N/A
REHAB-SPECIFIC UTILITY VERIFICATION — Mark N/A if new delivery (4 items)		
11	Water physically verified ON at meter	Yes / No / N/A
12	Power physically verified ON at meter	Yes / No / N/A
13	Main breaker checked and confirmed ON	Yes / No / N/A
14	Utility alert submitted immediately if any utility is off or missing — do not delay (see Open Item O9)	Yes / No / N/A
MECHANICAL & SAFETY (5 items)		
15	A/C operating properly — adequate cooling/heating observed; home at comfortable temperature	Yes / No / N/A
16	No unusual HVAC noises or issues identified	Yes / No / N/A
17	No roof leaks or water stains visible	Yes / No / N/A
18	No evidence of insects, rodents, or active pest concerns	Yes / No / N/A
19	Smoke detectors present and functional	Yes / No / N/A
EXTERIOR & CURB APPEAL (8 items)		
20	Home appears level and properly set — visible from road	Yes / No / N/A
21	Exterior siding clean, undamaged, and consistent in appearance	Yes / No / N/A
22	Exterior doors clean, set/sealed, damage-free — hardware presentable	Yes / No / N/A
23	GFI covers and hose bibbs in place and undamaged	Yes / No / N/A
24	No exterior trash or debris — inside or outside lot	Yes / No / N/A
25	Steps, porches, and skirting are safe, secure, and presentable	Yes / No / N/A
26	Windows secure, intact, and clean — treatments aligned	Yes / No / N/A
27	No off-putting odors upon arrival at entry	Yes / No / N/A
ENTRY, WINDOWS & DOORS (6 items)		
28	All exterior doors open, close, and lock smoothly	Yes / No / N/A
29	Screens and storm door installed and in good condition	Yes / No / N/A
30	Keys organized and available for showing	Yes / No / N/A
31	All interior doors open and close properly — hardware installed and presentable	Yes / No / N/A
32	All windows operate properly — screens installed	Yes / No / N/A
33	Blinds and window treatments functional and consistent throughout	Yes / No / N/A
KITCHEN (9 items)		
34	Countertops clean, damage-free, and properly caulked	Yes / No / N/A
35	Cabinets clean inside and out — no odors, stains, or damage	Yes / No / N/A
36	Cabinet doors and drawers open and close properly	Yes / No / N/A
37	Sink clean, functional, and properly sealed	Yes / No / N/A
38	Faucets operate properly with good water pressure	Yes / No / N/A
39	Refrigerator clean, level, and operating — verify ice maker line connected if applicable	Yes / No / N/A
40	Range / oven clean — all burners and elements working	Yes / No / N/A
41	Dishwasher clean — cycle runs and completes	Yes / No / N/A
42	No odors from any appliance or cabinet	Yes / No / N/A
BATHROOMS (7 items)		
43	Mirrors clean and undamaged	Yes / No / N/A
44	Tubs and showers clean, caulked, and chip-free	Yes / No / N/A

45	Toilets clean, not cracked or scratched, flushing properly	Yes / No / N/A
46	Faucets and fixtures clean and operating properly	Yes / No / N/A
47	Sinks clean and draining properly	Yes / No / N/A
48	No odors — check under sink and around toilet base	Yes / No / N/A
49	Bath fans operational	Yes / No / N/A
INTERIOR PRESENTATION & LIVING SPACES (8 items)		
50	Floors clean throughout — no visible damage, debris, or stains	Yes / No / N/A
51	Carpets vacuumed; vinyl flooring cleaned	Yes / No / N/A
52	Wall panels undamaged — no cuts, blemishes, or visible repairs	Yes / No / N/A
53	Ceilings clean throughout — no stains, cracks, or damage	Yes / No / N/A
54	All light fixtures and can lights operational	Yes / No / N/A
55	Light switches and outlet covers straight and clean	Yes / No / N/A
56	Home is clean and neutral — no clutter, personal items, or leftover materials	Yes / No / N/A
57	No odors anywhere in home — fresh throughout including closets	Yes / No / N/A
CLEANLINESS — TURNOVER & SHOW STANDARD (8 items)		
58	Cabinet tops and all countertops spotless	Yes / No / N/A
59	Cabinets wiped inside and out; shelves dusted	Yes / No / N/A
60	Receptacles and light switches wiped down	Yes / No / N/A
61	Drawers vacuumed; debris cleared from registers	Yes / No / N/A
62	Doors and door knobs wiped down	Yes / No / N/A
63	Sinks, bathroom mirrors, tubs, showers, and toilets cleaned	Yes / No / N/A
64	All trash removed — inside and outside home	Yes / No / N/A
65	Home smells fresh at every point — check closets, bathrooms, under sinks	Yes / No / N/A
ESCALATION & FOLLOW-UP (6 items)		
66	No issues identified — home ready	Yes / No / N/A
67	Issues identified — documented in Notes field below	Yes / No / N/A
68	Issue documented in Rent Manager with photos	Yes / No / N/A
69	Regional Manager / Community Manager notified	Yes / No / N/A
70	Vendor notified and work order submitted	Yes / No / N/A
71	Follow-up date scheduled and confirmed	Yes / No / N/A

Sign-Off Section

Field	Input Type	Notes
Outcome	Multiple Choice	Approved — Ready for Listing / Showing (all Yes or N/A, construction sign-off on file) / Not Ready — Items Outstanding (do not list or show)
Issue Description / Escalation Notes	Text – Multi-line	Required if any item = No
Facility Manager Signature — Utility & Condition Verification	Signature	Digital capture
Comm Mgr / Sales Rep Signature — Show-Readiness Sign-Off	Signature	Digital capture
Date	Date	Auto-populated at submit

6.4 Form 4: Listing Form

When Used	When Sales is ready to formally list the home — after both Construction and Ops sign-offs are on file
Completed By	Sales
QB Table Target	Listing Records — triggers Automation A14 (advance to Listed — Complete) when all 7 = Yes

Section A — Record Identification

Field	Input Type	Notes
Home Order #	Text / Lookup	Key match field
Community	Text	
Lot Number	Text	
Listing Date	Date	Auto-populated at form open

Section B — Pre-Listing Verification (all 7 must be Yes to submit)

HARD VALIDATION:

Form *cannot be submitted* unless all 7 items = Yes. This validation is enforced at the FastField level — the submit button is disabled until all 7 are confirmed.

#	Pre-Listing Requirement	Response
1	Construction inspection approved and sign-off on file?	Yes / No
2	Ops & Sales readiness approved and sign-off on file?	Yes / No
3	Manufacturer packet confirmed and placed for buyer?	Yes / No
4	Insurance active in Rent Manager?	Yes / No
5	Loan documents uploaded to Rent Manager?	Yes / No
6	Serial number confirmed in Rent Manager?	Yes / No
7	Asset status updated to Active in Rent Manager?	Yes / No

Section C — Submission

Field	Input Type	Notes
Listed By	Text	
Signature	Signature	Digital capture
Notes	Text – Multi-line	Optional
Date / Time	Date/Time	Auto-populated at submit

07 Quickbase ↔ FastField Integration

Method: FastField supports webhook-based data push on form submission. Each FastField form submission sends a JSON payload to a Quickbase webhook endpoint, automatically creating the corresponding child record in Quickbase.

Integration Map

FastField Form	QB Table Target	Action on Submit
Form 1: Home Delivery Confirmation	Delivery Records	Creates new Delivery Record linked to Home Order – triggers A7
Form 2: Construction Inspection Checklist	Construction Inspection Records	Creates new Construction Inspection Record – triggers A10 (pass) or A11 (fail)
Form 3: Ops & Sales Readiness Checklist	Ops Readiness Records	Creates new Ops Readiness Record – triggers A12 (pass) or A13 (fail)
Form 4: Listing Form	Listing Records	Creates new Listing Record linked to Home Order – triggers A14

Matching Logic

Each FastField form includes a **Home Order #** field. This value is the key used to look up and link the new child record in Quickbase. The Home Order # must be typed accurately by field staff – it is the only automated link between field data and the QB record. Train all field staff on this requirement before go-live.

Required Setup Steps

1. Create webhook endpoint in Quickbase (via QB Pipelines or API endpoint configuration)
2. Configure each FastField form to POST its payload to the QB endpoint on submit
3. Map FastField field names to QB field names for each of the 4 forms (field-by-field mapping document to be prepared during build)
4. Test each form with a dummy submission and verify child record created correctly in QB
5. Confirm automations A7, A10/A11, A12/A13, and A14 fire correctly on test record creation

SHORT-TERM BRIDGE OPTION (SEE OPEN ITEM O1):
If webhook integration is complex to configure initially, FastField data can be exported to CSV and imported into Quickbase manually as a bridge. Table field names are designed to match FastField output, making migration to webhook clean when ready.

08 Workflow Gate Rules (Hard Stops)

These rules prevent a record from advancing to the next stage without required data or sign-offs. Gates are enforced via Quickbase form validation and QB Pipelines conditional logic. These are non-negotiable – bypassing them defeats the purpose of the system.

Gate	Stage Transition	Required Fields / Conditions
G1	Infill Need Identified → Lot Due Diligence	Lot Number assigned to record; Infill Reason entered

G2	Lot Due Diligence → Home Selected	Lots table: Site Survey Completed = Yes (or waiver documented in Notes); all due diligence fields filled on Lot record
G3	Home Selected → Order Placed	Floor Plan Name and Production Line confirmed by Operations; Ops task marked Complete
G4	Order Placed → File & Asset Setup	Purchase Price entered; Accounting setup task marked Complete
G5	In Production → Delivery Scheduled	Serial Number field is not blank — must be entered before delivery can be scheduled
G6	Delivery Scheduled → Delivered	Delivery Records child record exists — FastField Form 1 must have been submitted and synced
G7	Delivered → Home Set & Construction Inspection	Lot Fit Issue = unchecked (no issue) OR new lot confirmed by Sales and Asset Mgmt and Lot Fit Issue cleared
G8	Home Set & Construction Inspection → Ops & Sales Readiness	Construction Inspection Records child record exists AND All Items Pass or N/A = true AND Construction sign-off = confirmed
G9	Ops & Sales Readiness → Listed — Complete	Listing Records child record exists AND all 7 pre-listing items = Yes AND Ops Readiness approved

09 Build Sequence (Recommended)

BUILD IN THIS ORDER

to avoid relationship rework. Parent tables must exist before child tables can reference them. Complete each step fully — including testing — before moving to the next.

1. **Build the Lots table** — reference data first; no dependencies on other tables
2. **Build the Home Orders table** — master record with all fields; add Lot relationship to Lots table
3. **Build the Workflow Tasks table** — link to Home Orders as parent; confirm relationship displays correctly
4. **Build Delivery Records table** — link to Home Orders; all fields per Section 3.5
5. **Build Construction Inspection Records table** — link to Home Orders; all fields per Section 3.6
6. **Build Ops Readiness Records table** — link to Home Orders; all fields per Section 3.7
7. **Build Listing Records table** — link to Home Orders; all fields per Section 3.8
8. **Create all Quickbase forms** — Forms F1–F10; link each to appropriate table and test display
9. **Create all views and dashboards** — Views V1–V6 per Section 4.2
10. **Configure automations** — A1 through A14 in order; test each before proceeding to the next
11. **Set up gate rules** — form validation and QB Pipelines conditional logic per Section 8
12. **Build FastField Form 1** (Delivery Confirmation) — configure fields, set up integration webhook, test end-to-end
13. **Build FastField Form 2** (Construction Inspection — 89 items) — configure all 7 sections, test integration and A10/A11 branch
14. **Build FastField Form 3** (Ops & Sales Readiness — 71 items) — configure all 10 sections, enforce sign-off gate, test A12/A13 branch
15. **Build FastField Form 4** (Listing Form) — configure 7-item hard validation, test end-to-end and A14
16. **End-to-end test** — walk one dummy home order through all 12 stages; confirm all gates fire correctly; verify all FastField syncs create correct QB child records and trigger correct automations

17. **Team training by role** — Sales, Construction, Facility Mgr, Community Mgr, Accounting, Asset Mgmt; confirm mobile FastField access for field staff before training day

10 Open Items & Decisions Needed

These items must be resolved before or during the build. Unresolved items are blocking or partially blocking build steps. Each has a designated owner.

#	Item	Owner	Status	Notes
O1	FastField ↔ QB integration method	Sys Admin / Ops	Open	Direct webhook vs. manual CSV bridge for initial launch — see Section 7
O2	Construction Inspection line items	Construction (John Clark)	**Resolved**	Actual 89-item checklist incorporated verbatim from team-submitted document into Section 6.2
O3	Ops & Sales Readiness line items	Operations / Sales	**Resolved**	Actual 71-item checklist incorporated verbatim from team-submitted document into Section 6.3
O4	Community / Property dropdown list	Sales / Asset Mgmt	Open	Need complete list of all 65+ Parakeet community names — must be consistent across QB and all FastField forms
O5	Manufacturer dropdown list	Sales	Open	Confirm all manufacturers currently in use. Current placeholder: Cavco / Clayton / Skyline / Champion / Other
O6	Quickbase user accounts	Sys Admin	Open	All role-holders need QB accounts provisioned before build testing can begin
O7	FastField user accounts	Sys Admin	Open	Construction, Facility Mgr, and Comm Mgr field staff need FastField mobile access — app installed and logged in before go-live
O8	Date change notification email template	Sales	Open	Draft the standard date change notification email text for Automation A4. Fires when Online Date, Offline Date, or Estimated Delivery Date changes
O9	Utility alert form (legacy reference in Ops checklist)	Ops / Sys Admin	Open	Ops Readiness checklist item 14 references a legacy utility alert form submission. Confirm whether this is retired in favor of a Quickbase task/flag (preferred), stays as a parallel channel, or is replaced by another tool. Item is currently noted in FastField form as "see Open Item O9" pending decision
O10	Storage location options per region	Asset Mgmt	Open	Confirm storage location dropdown values are correct across all 65+ communities — options may vary by region