PARAKEET NEW HOME CHECKLIST

Property:		MODEL:	S/N:
CITY:	STATE:	CHECKED BY:	DATE:
TYPE OF SETUP:	PIERS?	RUNNERS?	FULL SLAB? STEM WALL?

	ROOF	PASS	FAIL	IF FAIL, HOW TO FIX?
1	ALL SHINGLES PROPERLY INSTALLED			
2	ALL DEBRIS REMOVED FROM ROOF			
3	RIDGE VENT INSTALLED PROPERLY: PEAKED, NAILED, & SEALED			
4	CLOSE-UP FELT NOT OVER TAR TABS			
5	NO EXPOSED FASTENERS			
6	ALL SHINGLES AND VENTS ARE DAMAGE-FREE			
7	EAVES AND FASCIA ARE STRAIGHT			
8	WINDBREAKER HOLES ARE TARRED			
9	VENTS, BOOTS, FLUES, AND EXTENSIONS ARE SECURED AND SEALED PROPERLY			
10	SHINGLE FLASHING PROPERLY INSTALLED			

	EXTERIOR	PASS	FAIL	IF FAIL, HOW TO FIX?
11	ENSURE HOME APPEARS LEVEL FROM ROAD			
12	CLOSE-UP BOARDS PROPERLY FASTENED			
13	LAP SIDING PROPERLY INSTALLED AND DAMAGE-FREE			
14	CLOSE-UP EXTERIOR SIDING PROPERLY INSTALLED			
15	EXTERIOR TRANSPORTATION DAMAGE FREE			
16	SET / SEAL / PAINT ALL EXTERIOR DOORS			
17	EXTERIOR DOORS ARE DAMAGE-FREE AND FLOOR LEVEL AT DOOR			
18	GFI COVERS AND HOSE BIBBS ARE DAMAGE-FREE			
19	WINDOWS AND WINDOW TREATMENTS ARE ALIGNED AND DAMAGE-FREE			

	UNDERNEATH HOME	PASS	FAIL	IF FAIL, HOW TO FIX?
20	MAIN BEAM, CENTERLINE, AND PERIMETER ARE PROPERLY BLOCKED			
21	MARRIAGE LINE SEAL PROPERLY SECURED			
22	WEDGES ARE TIGHT			
23	A/C DUCTS ARE PROPERLY SUSPENDED, ATTACHED, AND INSTALLED			
24	SEWER CROSSOVERS CONNECTED AND LEAK FREE			
25	SEWER DRAIN PIPES PROPERLY SLOPED AND FULLY INSTALLED			
26	WATER CROSSOVERS CONNECTED AND LEAK-FREE			
27	BOTTOM BOARD IS DAMAGE-FREE. ANY REPAIRS TAPED AND STAPLED.			
28	WINDOWS/EXT/DOORS PROPERLY BLOCKED			
29	ELECTRICAL CROSSOVERS CONNECTED			
30	DRYER VENT INSTALLED AND VENTED TO OUTSIDE			
31	ACCESS BOARD REINSTALLED AFTER INSPECTION			

	WINDOWS & DOORS	PASS	FAIL	IF FAIL, HOW TO FIX?
32	INT DOORS OPERATIONAL, HARDWARE PROPERLY INSTALLED			
33	EXT DOORS OPERATIONAL, SCREENS AND STORM DOOR INSTALLED			
34	LOCKS AND KEYS OPERATIONAL			
35	WINDOWS OPERATIONAL, SCREENS INSTALLED, BLINDS FUNCTIONAL			
36	INT DOORS HAVE BEEN SQUARED W/ CASING ALIGNED			
37	INT DOORS CAULKED AND PAINTED, IF NEEDED			

INSPECTOR'S INITIAL: _____ **DATE:** _____

Property:		MODEL:	S/N:
CITY:	STATE:	CHECKED BY:	DATE:
TYPE OF SETUP:	PIERS? RUNNERS?	FULL SLAB?	STEM WALL?

	HOME INTERIOR	PASS	FAIL	IF FAIL, HOW TO FIX?
38	MATE LINE DOORS AND BASEBOARD INSTALLED			
39	INSPECT FLOORS FOR SQUEAKS			
40	SECURE ANY LOOSE TRIM			
41	WALL PANELS INSPECTED FOR BLEMISHES, CUTS, AND DAMAGE			
42	INSPECT CEILINGS THROUGHOUT HOME			
43	COUNTERTOPS INSPECTED FOR DAMAGE AND CAULKING			
44	SELF-EDGE INSPECTED FOR DAMAGE AND CAULKING			
45	APPLIANCES ARE UNPACKED, LEVEL, AND INSPECTED FOR DAMAGE			
46	CABINET DOORS INSPECTED AND ADJUSTED			
47	CABINET DOORS TOUCHED UP, IF NEEDED (PUTTY, STAIN)			
48	CABINET DRAWERS INSPECTED AND ADJUSTED			
49	CABINET DRAWERS TOUCHED UP, IF NEEDED (PUTTY, STAIN)			
50	FACE FRAMES INSPECTED FOR DAMAGE			
51	FACE FRAMES TOUCHED UP, IF NEEDED (PUTTY, STAIN)			
52	CABINET TOPS INSPECTED FOR PROTRUDING NAILS, SCREWS, CLEANLINESS			
53	SHELVES ARE CORRECT SIZE AND MOUNTED PROPERLY TO WALL			
54	FIBERGLASS TUB AND SHOWERS INSPECTED FOR CHIPS OR DAMAGE			
55	CAULK SHOWER AND TUBS, AS NEEDED			
56	TOILETS AND SEATS ARE NOT CRACKED OR SCRATCHED			
57	TOILET IS PROPERLY BOLTED TO THE FLOOR			
58	FAUCET FIXTURES AND SINKS ARE DAMAGE-FREE			
59	FAUCET FIXTURES AND SINKS ARE PROPERLY INSTALLED			
60	LAVATORY, SHOWER, AND HOSE BIBB FAUCETS FUNCTION CORRECTLY			
61	CAN LIGHTS INSPECTED FOR SECUREMENT			
62	OVERHEAD DUCTS ARE OPERATING PROPERLY			
63	INSTALLED ANY SHIP-LOOSE VINYL FLOORING CROSSING THE MATE LINE			
64	RISER CAVITY PROPERLY CONNECTED AND SEALED.			

	ELECTRICAL CHECK	PASS	FAIL	IF FAIL, HOW TO FIX?
65	SWITCH PLATES AND RECEPTACLES STRAIGHT			
66	INSPECT PANEL BOX AND BREAKERS			
67	GFI BREAKERS OPERATE PROPERLY			
68	ALL RECEPTACLES OPERATE PROPERLY			
69	ALL LIGHT SWITCHES OPERATE PROPERLY			
70	ALL CAN LIGHTS OPERATE PROPERLY			
71	ALL APPLIANCES OPERATE PROPERLY			
	-- REFRIGERATOR			
	-- RANGE			
	-- DISHWASHER			
	-- WATER HEATER			
72	SMOKE DETECTORS TESTED AND FUNCTION PROPERLY, SPACER REMOVED			
73	ALL BATH FANS FUNCTIONAL			
74	WHOLE-HOUSE VENT FAN FUNCTIONAL			

INSPECTOR'S INITIAL: _____ **DATE:** _____

Property:		MODEL:	S/N:
CITY:	STATE:	CHECKED BY:	DATE:
TYPE OF SETUP:	PIERS? RUNNERS?	FULL SLAB?	STEM WALL?

	PLUMBING CHECK	PASS	FAIL	IF FAIL, HOW TO FIX?
75	PRESSURE TEST ALL WATER LINES			
76	ADJUST ALL COMMODES			
77	CLEAN OUT ALL FAUCET AERATORS			
78	CHECK ALL P-TRAPS FOR LEAKS			
79	CHECK ALL FRESH WATER LINES FOR LEAKS			
80	CHECK UNDER ALL SINKS AND TUB/SHOWERS WITH ACCESSES FOR LEAKS			
81	CHECK COMMODES FOR LEAKS (FLUSH TO TEST)			
82	CHECK DISHWASHER FOR LEAKS			
83	CHECK ICEMAKER LINE FOR LEAKS			
84	CHECK HOSE BIBBS FOR LEAKS			
85	CHECK WATER HEATER FOR LEAKS			
86	PROPER START OF WATER HEATER PER MANUFACTURER'S INSTRUCTIONS			
87	INSPECT WATER HEATER COMPARTMENT FOR CLEANLINESS			
88	ENSURE ALL ACCESS DOORS WORK PROPERLY			
89	ACCESS DOORS ARE CLOSED BACK UP AFTER INSPECTION			
90	SEWER FUNCTION TEST COMPLETE HOME (BRING SINKS TO FLOOD LEVEL)			

	CLEANING	PASS	FAIL	IF FAIL, HOW TO FIX?
91	CLEAN TOPS OF CABINETS AND ALL COUNTERTOPS			
92	WIPE DOWN CABINETS INSIDE AND OUT			
93	DUST / WIPE OFF SHELVES			
94	WIPE DOWN RECEPTS AND LIGHT SWITCHES			
95	CLEAN SINKS			
96	VACUUM DRAWERS			
97	CLEAN DEBRIS FROM REGISTERS			
98	WIPE DOWN DOORS AND DOOR KNOBS			
99	CLEAN VINYL FLOORING AND VACUUM CARPETS			
100	CLEAN BATHROOM MIRRORS, TUBS, SHOWERS, AND TOILETS			

INSPECTOR'S INITIAL: _____ **DATE:** _____

Property:		MODEL:	S/N:
CITY:	STATE:	CHECKED BY:	DATE:
TYPE OF SETUP:	PIERS?	RUNNERS?	FULL SLAB?	STEM WALL?

	ITEMS IN NEED OF FOLLOW-UP OR ATTENTION

INSPECTOR'S SIGNATURE: _____ **DATE:** _____