parakeet communities

WORKFLOW #001 · BUILD SPECIFICATION

Quickbase + FastField Build Specification

Home Ordering, Delivery & Set

Parakeet Communities Internal Document · Confidential

Version 1.0 · August 2026

Quickbase | FastField | Rent Manager | Workflow Automation | 11-Stage Process

Table of Contents

1. Overview 3

2. Roles Reference 3

3. Quickbase Data Model 3

3.1 Table Architecture 3

3.2 Home Orders (Master Table) 4

3.3 Lots 6

3.4 Workflow Tasks 6

3.5 Delivery Records 7

3.6 Punch List Records 7

3.7 Listing Records 8

4. Quickbase Forms & Views 9

4.1 Forms 9

4.2 Views / Dashboards 9

5. Quickbase Automations 10

6. FastField Forms 11

6.1 Form 1: Home Delivery Confirmation 11

6.2 Form 2: Interior Punch List (100-Point) 12

6.3 Form 3: Listing Form 14

7. Quickbase ↔ FastField Integration 15

8. Workflow Gate Rules (Hard Stops) 15

9. Build Sequence 16

10. Open Items & Decisions Needed 16

01 Overview

Purpose

This document defines the complete Quickbase and FastField build for the Home Ordering, Delivery & Set workflow. It is the **single source of truth** for the configuration. Use it to build, QA, and train staff on the system.

Scope

Covers all 11 steps of the SOP from **Infill Need Identified** through **Home Listed for Sale**. MRB tracking (Rent Manager) is noted as a parallel system — this build does *not* replicate Rent Manager; it complements it.

Out of Scope

- MRB issue management (stays in Rent Manager)
- Rent Manager asset records (stays in Rent Manager — referenced via cross-reference fields only)
- Marketing execution after listing

Systems Involved

System	Role in This Workflow
Quickbase	Workflow engine, status tracking, task assignment, internal notifications, gate enforcement
FastField	Field-capture forms (delivery, punch list, listing) — mobile, works offline, syncs to QB
Rent Manager	System of record for asset data — referenced, not replaced
Microsoft 365 / Teams	Notification delivery for automated alerts
Claude (via Ops Coordinator)	Invoice extraction support for Ops Coord (Melanie)

02 Roles Reference

Role	Abbreviation	Name / Person	QB Access Level
Director of Sales & Marketing	Sales	Process Owner	Full Edit
Asset Management / RM Admin	Asset Mgmt	Justin	Full Edit
Operations Coordinator	Ops Coord	Melanie	Edit (assigned tasks)
Operations	Ops	—	Edit (assigned tasks)
Construction	Construction	John Clark	Full Edit
Accounting	Accounting	—	Edit (assigned tasks)
System Administration	Sys Admin	—	Admin

03 Quickbase Data Model

3.1 Table Architecture

The build uses a relational, multi-table model. Each table has a specific job. They are linked so that one home order record drives all downstream tasks and forms. Every child table links back to Home Orders as its parent.

#	Table Name	Purpose
1	**Home Orders**	Master record for each home being ordered — one record per home; spine of the entire workflow
2	**Lots**	Reference table for all lots across all communities; populated once and maintained
3	**Workflow Tasks**	Child records tracking every assigned task per home order; drives daily accountability
4	**Delivery Records**	FastField delivery form data, linked to Home Order; created on form sync
5	**Punch List Records**	FastField punch list data, linked to Home Order; triggers Home Set stage
6	**Listing Records**	FastField listing form data, linked to Home Order; triggers Listed — Complete stage

3.2 Table: Home Orders (Master)

The spine of the entire workflow. Every other table links back to it. One record = one home.

Field Name	Field Type	Options / Notes	Req.	Who Enters
Identity & Property				
Record ID#	Auto-number	System generated	AUTO	System
Home Order #	Formula-Text	Auto-formatted — e.g. HO-2026-001	AUTO	System
Community / Property	Text – Multiple Choice	Dropdown of all Parakeet communities (see Open Item O3)	YES	Sales
Lot Number	Relationship → Lots	Linked to Lot record	YES	Sales
Infill Reason	Multiple Choice	Occupied Lot Turnover / Vacant Lot / Demo Lot	YES	Asset Mgmt
Date Created	Date	Auto-set on record creation	AUTO	System
Created By	User	Auto-set	AUTO	System
Manufacturer & Home Details				
Manufacturer	Multiple Choice	Cavco / Clayton / Skyline / Champion / Other	YES	Sales
Floor Plan Name	Text		YES	Sales
Model	Text		No	Sales
Production Line	Text		YES	Sales
Dimensions	Text	e.g. 16×76	No	Asset Mgmt
Square Footage	Numeric		No	Asset Mgmt

Bedrooms	Numeric		No	Asset Mgmt
Bathrooms	Numeric – Decimal		No	Asset Mgmt
Home Type	Multiple Choice	Single Wide / Double Wide / Triple Wide	YES	Asset Mgmt
Serial Number	Text	⚠ Must be entered before Delivery Scheduled stage (Gate G5)	GATE	Asset Mgmt
Dates & Timeline				
Order Date	Date		YES	Sales
Online Date	Date	From manufacturer — when home enters production	No	Sales
Offline Date	Date	From manufacturer — when home leaves production	No	Sales
Estimated Delivery Date	Date		No	Construction
Actual Delivery Date	Date	Set at delivery confirmation	No	Construction / Ops
Set Date	Date		No	Construction
Listing Date	Date	Auto-set when Listing Records record is created	AUTO	System
Financial				
Purchase Price	Currency		YES	Accounting
Purchase Date	Date		YES	Accounting
Floorplan Line	Text	Lender / line info	No	Accounting
Loan Number	Text		No	Accounting
Loan Amount	Currency		No	Accounting
Lender	Text		No	Accounting
Insurance Carrier	Text		No	Accounting
Insurance Policy #	Text		No	Accounting
Status & Stage				
Workflow Stage	Multiple Choice	See Stage List below — controlled by automations & gates	YES	System / Sales
Status	Multiple Choice	Active / On Hold / Cancelled	YES	Sales
Storage Required?	Checkbox	Triggers Automation A5 when checked	No	Construction
Storage Location	Multiple Choice	On Lot / Manufacturer / Community / Other	COND	Construction
Storage Start Date	Date	Conditional on Storage Required = Yes	COND	Construction
Lot Fit Issue?	Checkbox	Flag if delivered home does not fit lot — triggers hard-stop A9	No	Construction

Rent Manager Cross-Reference				
RM Asset Record #	Text	Manual cross-reference to RM — not replicated, just linked	No	Asset Mgmt
RM MRB Issue #	Text	Manual cross-reference to RM	No	Asset Mgmt
RM Unit #	Text		No	Asset Mgmt
Notes & Audit				
Internal Notes	Text – Multi-line	Running notes field — any role can add	No	Any
Last Updated	Date/Time	Auto on any save	AUTO	System
Last Updated By	User	Auto on any save	AUTO	System

Workflow Stage Values

1. Infill Need Identified | 2. Lot Due Diligence | 3. Home Selected | 4. Order Placed | 5. File & Asset Setup | 6. In Production | 7. In Storage ★ | 8. Delivery Scheduled | 9. Delivered | 10. Home Set | 11. Listed — Complete

★ Stage 7 (In Storage) is conditional — only activated when Storage Required = Yes and a storage task is created.

3.3 Table: Lots

Reference table. Populated once per lot, maintained as lot status changes. Linked to Home Orders via the Lot Number relationship field. Pre-populate with all community lots before go-live.

Field Name	Field Type	Notes
Lot ID	Auto-number	Primary key
Community	Multiple Choice	All Parakeet communities — must match Home Orders dropdown
Lot Number	Text	Unique within each community
Lot Status	Multiple Choice	Available / Occupied / Reserved / Demo
Buildable Envelope	Text	Max home dimensions that can fit the site
Door Swing	Text	Door orientation notes for placement planning
Electrical Details	Text	Panel capacity, service notes
Water / Sewer Available	Checkbox	Confirms utilities are in place
Site Survey Completed	Checkbox	Gate G2 dependency — must be checked before Home Selected
Site Survey Upload	File Attachment	PDF or image of completed survey
Notes	Text – Multi-line	Any site-specific notes for field staff

3.4 Table: Workflow Tasks

One record per task per home order. This is how Quickbase drives daily accountability. Each stage transition auto-generates its standard task set via automations (A1–A3, A5, A7–A8).

Field Name	Field Type	Notes
Task ID	Auto-number	Primary key

Home Order	Relationship → Home Orders	Parent link — always required
Task Name	Text	Descriptive task label; auto-populated by automation templates
Task Category	Multiple Choice	Due Diligence / Order / Setup / Delivery / Set / Listing
Assigned To	User	QB user account; auto-set by automation
Assigned Role	Multiple Choice	Mirrors Roles Reference in Section 2
Due Date	Date	Auto-populated from Order Date offset by automation rule
Status	Multiple Choice	Not Started / In Progress / Complete / Blocked
Completed Date	Date	Set when Status changes to Complete
Completion Notes	Text – Multi-line	Optional — space for context on completion
Required Before Next Stage	Checkbox	Gate enforcement flag — checked tasks must be Complete before stage advances

3.5 Table: Delivery Records

Populated by FastField Home Delivery Confirmation form. One record per delivery per home. Auto-created when FastField form syncs to Quickbase — triggers Automation A7.

Field Name	Field Type	Notes
Delivery Record ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Delivery Date	Date	Auto-populated from FastField form
Received By	User / Text	Name of on-site staff
Home Visually Confirmed	Checkbox	
Serial Number Photo	File Attachment	Camera capture from FastField — required
Serial Number Confirmed	Text	Typed on-site, cross-checked with RM record
Video Uploaded	Checkbox	
Photos Uploaded	File Attachment	Multiple — minimum 5 required
Photo Count	Numeric	Minimum 5; validated in FastField before submit
Exterior Checklist Completed	Checkbox	Passes/fails from FastField Section D
Exterior Checklist File	File Attachment	FastField exports checklist as PDF
Lot Fit Confirmed	Checkbox	Synced from FastField Section E
Delivery Notes	Text – Multi-line	
Submitted Via	Text	Auto: "FastField"
Submission Timestamp	Date/Time	Auto-populated on sync

3.6 Table: Punch List Records

Populated by FastField 100-Point Interior Punch List form. One record per inspection. Triggers Automation A8 (advance to Home Set stage).

Field Name	Field Type	Notes
Punch List ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Completed By	User / Text	Inspector name from FastField
Completion Date	Date	
Overall Score	Numeric	Calculated from checklist pass/fail responses
All Items Passed	Checkbox	True only when zero fails
Failed Items Count	Numeric	Drives follow-up task creation
Punch List File	File Attachment	Full checklist PDF exported from FastField
Manufacturer Packet Confirmed	Checkbox	From Section L of punch list form
Manufacturer Packet Location	Text	Must read "In Refrigerator"
Notes	Text – Multi-line	
Submitted Via	Text	Auto: "FastField"

3.7 Table: Listing Records

Populated by FastField Listing Form. One record per home. Triggers Automation A11 (advance to Listed – Complete) when all 6 pre-listing checks confirm Yes.

Field Name	Field Type	Notes
Listing Record ID	Auto-number	
Home Order	Relationship → Home Orders	Matched via Home Order # on sync
Listed By	User / Text	
Listing Date	Date	Auto-set at submission
Listing Checklist Complete	Checkbox	True only when all 6 items below = Yes
Punch List Uploaded	Checkbox	To Rent Manager
Manufacturer Packet Confirmed	Checkbox	Placed and accessible for buyer
Insurance Active	Checkbox	Active in Rent Manager
Loan Documents Uploaded	Checkbox	Uploaded to Rent Manager
Serial Number in RM	Checkbox	Confirmed in Rent Manager record
Asset Status Updated	Checkbox	Set to Active in Rent Manager
Internal Notification Sent	Checkbox	Confirmation that team was notified

Notes	Text – Multi-line

04 Quickbase Forms & Views

4.1 Forms

#	Form Name	Completed By	Key Fields	Trigger / Gate
F1	New Home Order	Sales	Community, Lot Number, Infill Reason, Manufacturer, Floor Plan, Production Line, Order Date	Creates Home Order record + auto-generates Stage 1 task set (Automation A1)
F2	Lot Due Diligence Entry	Ops / Construction	All Lots table fields pre-linked to lot record	Must be marked complete before advancing to Home Selected (Gate G2)
F3	Home Details & Asset Setup	Asset Mgmt / Sales	Model, Dimensions, Sqft, Bed/Bath, Home Type, RM Asset Record #, RM MRB Issue #, Purchase Price, Purchase Date	Serial number entered here when available from manufacturer
F4	Date Management	Sales	Online Date, Offline Date, Estimated Delivery Date	Designed for quick repeat edits; any save triggers Automation A4 (date change email)
F5	Storage Entry	Construction	Storage Required, Storage Location, Storage Start Date	Conditional – only relevant if home is not going directly to lot; triggers A5
F6	Delivery Coordination	Construction	Estimated Delivery Date (update), delivery vendor notes, who is receiving	Advances stage to Delivery Scheduled; triggers serial number warning A10
F7	Post-Delivery Asset Update	Asset Mgmt	Actual Delivery Date, delivery documentation status, RM update confirmation, Lot Fit Issue flag	Completed immediately after delivery confirmation; flags Lot Fit Issue if needed
F8	Insurance & Loan Entry	Accounting	Floorplan Line, Loan Number, Loan Amount, Lender, Insurance Carrier, Insurance Policy #	Gate G4 dependency – Accounting task must be Complete before stage advances
F9	Set & Utility Coordination	Construction	Set Date, utility accounts live confirmation	Records set completion; stage advances to Home Set after punch list sync
F10	Listing Pre-Check	Sales	All 6 listing checklist items (checkboxes)	Hard stop – record *cannot* advance to Listed – Complete until all 6 are checked (Gate G8)

4.2 Views / Dashboards

#	View Name	Type	Description	Access
V1	Pipeline Board	Kanban	All active Home Orders by Workflow Stage. Color-coded: green = on track, yellow = approaching due date, red = overdue or blocked	All roles

V2	My Tasks	Filtered Table	Each user sees only tasks assigned to them, sorted by due date ascending	All roles (auto-filtered per user)
V3	Sales Master Tracker	Table (inline edit)	All active home orders with key date columns: Online, Offline, Delivery, Set, Listed. Editable inline for fast date updates	Sales, Management
V4	Overdue / Blocked Tasks	Filtered Table	Any task past due date OR with Status = Blocked. Alert view for daily management review	Management, Sales
V5	Storage Aging Report	Filtered Table	All homes currently in storage with calculated days-in-storage field. Auto-flags records older than 30 days in red (triggers A6)	Construction, Sales, Management
V6	Accounting Tracker	Filtered Table	All home orders with financial fields (Purchase Price, Loan, Insurance). Filtered to show homes needing financial action	Accounting, Management

05 Quickbase Automations

#	Trigger	Action	Recipient(s)	Notes
A1	New Home Order record created	Create standard Stage 1 task set: Lot review, MRB notice, Sales notification	Assigned roles	Auto-populate due dates from Order Date
A2	Stage advances to "Home Selected"	Create Stage 3–4 task set: Order placement, Accounting setup	Sales, Accounting	
A3	Stage advances to "Order Placed"	Create Stage 5 task set: File creation, Asset setup, RM entry	Sales, Asset Mgmt, Ops Coord	
A4	Online Date or Offline Date is changed	Send date change notification email using pre-drafted template	Regional, Ops, Accounting, Asset Mgmt, Construction	Template to be drafted — see Open Item O7
A5	Storage Required = checked	Create storage-tracking task; flag record with storage stage	Construction, Asset Mgmt	Also activates Stage 7 (In Storage) if applicable
A6	Storage days > 30 (daily scheduled check)	Send storage aging alert for each overdue home	Construction, Sales, Ops	View V5 flags these records in red as well
A7	Delivery Records record created (FastField sync)	Advance stage to "Delivered"; create post-delivery task set	Asset Mgmt, Accounting, Sales	Post-delivery tasks: asset update, RM cross-reference, accounting entry
A8	Punch List Records record created (FastField sync)	Advance stage to "Home Set"; notify Sales	Sales	Sales is now responsible for initiating listing process
A9	Lot Fit Issue = checked	Send immediate alert; hard-block stage advancement	Sales, Asset Mgmt, Accounting	Must be resolved and unchecked before workflow can continue
A10	Serial Number is blank when stage = Delivery Scheduled	Send recurring warning: serial number missing — cannot deliver	Sales, Asset Mgmt	Fires daily until Serial Number is entered (Gate G5 blocks delivery)

A11	Listing Records record created with all 6 checks = Yes	Advance stage to "Listed – Complete"; send team close-out notification	All roles	Final process close-out – workflow complete for this home

LEGEND:

GREEN = standard automation | RED = alert or hard-stop automation that blocks advancement

06 FastField Forms

ABOUT FASTFIELD

FastField forms are used for field capture only – on-site, mobile, offline-capable. Form data syncs back to Quickbase via webhook or CSV integration. Three forms cover this workflow. Each form includes a Home Order # field as the linking key to Quickbase.

6.1 Form 1: Home Delivery Confirmation

When Used	At time of home delivery, on-site at the community lot
Completed By	Construction or Operations – whoever is physically present
QB Table Target	Delivery Records – creates one child record per delivery

Section A – Home Identification

Field	Input Type	Notes
Home Order #	Text / Lookup	**Key match field** – must be entered accurately to link to QB record
Community Name	Text	
Lot Number	Text	
Delivery Date	Date	Auto-populated with today's date
Received By	Text / Signature	Name or digital signature of on-site staff

Section B – Serial Number Verification

Field	Input Type	Notes
Serial Number	Text	Typed on-site from VIN plate
Serial Number Photo	Camera Capture	Required – photo of VIN/serial plate
Serial Number matches RM record?	Multiple Choice	Yes / No / Not Yet Verified

Section C – Photo & Video Documentation

Field	Input Type	Notes
Home Video Uploaded	Yes / No	Walk-around video
Photo 1: Front of Home	Camera Capture	Required

Photo 2: Rear of Home	Camera Capture	Required
Photo 3: Left Side	Camera Capture	Required
Photo 4: Right Side	Camera Capture	Required
Photo 5: VIN Plate	Camera Capture	Required
Additional Photos	Camera Capture	Optional — multiple allowed for damage documentation

Section D — Exterior Condition Checklist

RESPONSE FORMAT:
Each item = Pass / Fail / N/A, plus a notes field that appears when item = Fail.

Checklist Item	Response Options
Roof condition	Pass / Fail / N/A
Siding condition	Pass / Fail / N/A
Windows intact	Pass / Fail / N/A
Doors intact	Pass / Fail / N/A
Steps / landing	Pass / Fail / N/A
Tow hardware removed	Pass / Fail / N/A
Blocking visible	Pass / Fail / N/A
Utility connections accessible	Pass / Fail / N/A
Visible transport damage	Pass / Fail / N/A

Section E — Lot Fit Confirmation

Field	Input Type	Notes
Home fits intended lot as planned?	Yes / No	If No: immediately triggers QB Alert Automation A9 (hard stop)
Describe fit issue (if No)	Text – Multi-line	Conditional — only visible when answer is No

Section F — Submission

Field	Input Type	Notes
Submitted By	Auto-user / Signature	
Submission Date/Time	Date/Time	Auto-populated at submit
Notes / Comments	Text – Multi-line	Any final delivery notes

6.2 Form 2: Interior Punch List (100-Point)

When Used	After home is set, before listing — after utilities are confirmed live
Completed By	Construction / Operations (John Clark or designee)

QB Table Target	Punch List Records — advances stage to Home Set on sync

Section A — Record Identification

Field	Input Type	Notes
Home Order #	Text / Lookup	Key match field
Community	Text	
Lot Number	Text	
Inspection Date	Date	Auto-date
Inspector Name	Text	

Sections B–K — 100-Point Checklist (10 Categories)

FORMAT FOR ALL ITEMS:

Pass / Fail / N/A + Notes field (shown when item = Fail). Final 100-point item list pending from John Clark — see Open Item O2. Categories below define the structure.

Section	Category	Items Include (representative)
B	Exterior	Siding, roof, gutters, steps, skirting — confirm set condition matches delivery photos
C	Entry & Doors	Front door, back door, all locks, weatherstripping intact and functional
D	Windows & Screens	Each window opens/closes/locks, all screens present and undamaged
E	Kitchen	Cabinets, counters, sink, faucets, all appliances operational, range hood
F	Bathrooms	All fixtures, caulking, toilet flush, vanity, shower/tub seals
G	Bedrooms	Doors, closets, flooring, outlets functional in each bedroom
H	Living Areas	Flooring, outlets, light switches, ceiling condition
I	HVAC	Thermostat, all registers present, unit condition and operation
J	Plumbing	Water pressure at all fixtures, drain flow, water heater operation
K	Electrical	Panel labeled, all outlets functional, GFCI tested, smoke/CO detectors installed

Section L — Manufacturer Packet

Field	Input Type	Notes
Manufacturer packet present in home?	Yes / No	Required before listing
Packet location	Text	Must read "In Refrigerator" per standard
Confirmed with property manager?	Yes / No	

Section M — Submission & Summary

Field	Input Type	Notes

Overall pass/fail summary	Auto-calculated	Derived from all section responses
Count of failed items	Numeric – Auto	Synced to Punch List Records in QB
Submitted By	Text	
Signature	Signature	Digital capture
Date/Time	Date/Time	Auto-populated at submit

6.3 Form 3: Listing Form

When Used	When Sales is ready to list the home – after punch list is complete and all RM tasks are done
Completed By	Sales
QB Table Target	Listing Records – triggers stage advance to Listed – Complete on sync

Section A – Record Identification

Field	Input Type	Notes
Home Order #	Text / Lookup	Key match field
Community	Text	
Lot Number	Text	
Listing Date	Date	Auto-populated at form open

Section B – Pre-Listing Verification Checklist

HARD VALIDATION:
Form *cannot be submitted* unless all 6 items are confirmed Yes. This validation is enforced at the FastField level – the submit button is disabled until all 6 are Yes.

#	Pre-Listing Requirement	Response
1	Interior punch list complete and uploaded to Rent Manager?	Yes / No
2	Manufacturer packet confirmed and placed for buyer?	Yes / No
3	Insurance active in Rent Manager?	Yes / No
4	Loan documents uploaded to Rent Manager?	Yes / No
5	Serial number confirmed in Rent Manager?	Yes / No
6	Asset status updated to Active in Rent Manager?	Yes / No

Section C – Submission

Field	Input Type	Notes
Listed By	Text	
Signature	Signature	Digital capture

Notes	Text – Multi-line	Optional final notes
Date/Time	Date/Time	Auto-populated at submit

07 Quickbase ↔ FastField Integration

Method: FastField supports webhook-based data push on form submission. Each FastField form submission sends a JSON payload to a Quickbase webhook endpoint, creating or updating the corresponding child record in Quickbase automatically.

Integration Map

FastField Form	QB Table Target	Action on Submit
Form 1: Home Delivery Confirmation	Delivery Records	Creates new Delivery Record linked to Home Order – triggers A7
Form 2: Interior Punch List	Punch List Records	Creates new Punch List Record linked to Home Order – triggers A8
Form 3: Listing Form	Listing Records	Creates new Listing Record linked to Home Order – triggers A11

Matching Logic

Each FastField form includes a **Home Order #** field. This value is the key used to look up and link the new child record in Quickbase. The Home Order # must be typed or scanned accurately by field staff – it is the only automated link between field data and the QB record. Train all field staff on this requirement before go-live.

Required Setup Steps

1. Create webhook endpoint in Quickbase (via QB Pipelines or API endpoint configuration)
2. Configure each FastField form to POST its payload to the QB endpoint on submit
3. Map FastField field names to QB field names for each of the 3 forms (field-by-field mapping)
4. Test each form with a dummy submission and verify child record created correctly in QB
5. Confirm automations A7, A8, A11 fire correctly on test record creation

SHORT-TERM BRIDGE OPTION (SEE OPEN ITEM O1):
If webhook integration is complex to configure initially, FastField data can be exported to CSV and imported into Quickbase manually as a bridge. Build tables and field names to match FastField exactly so migration to webhook is clean when ready.

08 Workflow Gate Rules (Hard Stops)

These rules prevent a record from advancing to the next stage without required data or confirmations. Gates are enforced via Quickbase form validation and QB Pipelines conditional logic. These are non-negotiable – bypassing them defeats the purpose of the system.

Gate	Stage Transition	Required Fields / Conditions
G1	Infill Need Identified → Lot Due Diligence	Lot Number assigned to record; Infill Reason entered

G2	Lot Due Diligence → Home Selected	Lots table: Site Survey Completed = Yes (or waiver documented in Notes); all due diligence fields filled on Lot record
G3	Home Selected → Order Placed	Floor Plan Name and Production Line confirmed by Operations; Ops task marked Complete
G4	Order Placed → File & Asset Setup	Purchase Price entered; Accounting setup task marked Complete
G5	In Production → Delivery Scheduled	Serial Number field is not blank — must be entered before delivery can be scheduled
G6	Delivery Scheduled → Delivered	Delivery Records child record exists — FastField Form 1 must have been submitted and synced
G7	Delivered → Home Set	Lot Fit Issue = unchecked (no issue) OR new lot confirmed by Sales and Asset Mgmt and Lot Fit Issue cleared
G8	Home Set → Listed — Complete	Listing Records child record exists AND all 6 pre-listing checklist items = Yes — both conditions required

09 Build Sequence (Recommended)

BUILD IN THIS ORDER
to avoid relationship rework. Parent tables must exist before child tables can reference them. Complete each step fully — including testing — before moving to the next.

1. **Build the Lots table** — reference data first; no dependencies on other tables
2. **Build the Home Orders table** — master record with all fields; add Lot relationship to Lots table
3. **Build the Workflow Tasks table** — link to Home Orders as parent; confirm relationship displays correctly
4. **Build Delivery Records table** — link to Home Orders; all fields per Section 3.5
5. **Build Punch List Records table** — link to Home Orders; all fields per Section 3.6
6. **Build Listing Records table** — link to Home Orders; all fields per Section 3.7
7. **Create all Quickbase forms** — Forms F1–F10; link each to appropriate table
8. **Create all views and dashboards** — Views V1–V6 per Section 4.2
9. **Configure automations** — A1 through A11 in order; test each before proceeding
10. **Set up gate rules** — form validation and QB Pipelines conditional logic per Section 8
11. **Build FastField Form 1** (Delivery Confirmation) — configure fields, set up integration, test end-to-end
12. **Build FastField Form 2** (Punch List) — configure 100-point checklist (pending O2), test end-to-end
13. **Build FastField Form 3** (Listing Form) — configure hard validation, test end-to-end
14. **End-to-end test** — walk one dummy home order through all 11 stages; confirm all gates and automations fire correctly; verify all FastField syncs create correct QB child records
15. **Team training** — role-specific walkthroughs for Sales, Construction, Operations, Accounting, and Asset Mgmt; confirm mobile FastField access for field staff

10 Open Items & Decisions Needed

These items must be resolved before or during the build. Unresolved items are blocking or partially blocking build steps. Each has a designated owner.

#	Item	Owner	Impact & Notes
O1	FastField ↔ QB integration method	Sys Admin / Ops	Direct webhook vs. manual CSV bridge initially. Decision needed before FastField forms go live. Both paths are buildable — see Section 7 for bridge option.
O2	100-point punch list item list	John Clark (Construction)	**Blocking:** FastField Form 2 cannot be finalized without John's approved item list. Placeholder categories are in Section 6.2 — John to supply final items within each category.
O3	Community / Property dropdown list	Sales / Asset Mgmt	Need complete list of all Parakeet community names to populate dropdown in Home Orders table. Must be consistent across QB and FastField forms.
O4	Manufacturer dropdown list	Sales	Confirm all manufacturers currently in use. Current placeholder list: Cavco / Clayton / Skyline / Champion / Other. Add or remove as needed.
O5	Quickbase user accounts	Sys Admin	All role-holders need QB accounts provisioned before build testing can begin. Confirm list of users per role before Step 7 of build sequence.
O6	FastField user accounts	Sys Admin	Construction and Ops field staff need FastField mobile access — app installed and logged in on personal or company devices before go-live.
O7	Date change notification email template	Sales	Draft the standard date change notification email text for Automation A4. Triggered whenever Online Date or Offline Date changes. Sales to draft; Sys Admin to configure in QB.
O8	MRB scope exclusion confirmation	Austin	Confirm: no MRB fields are replicated in Quickbase — all MRB issue tracking stays in Rent Manager only. This spec assumes Yes; if MRB visibility in QB is needed, this build must be revised.